



# WINDRUSH COMMUNITY CONDO ASSOCIATION EXTERIOR REMODEL WEEKLY INSPECTIONS

**TO:**  
**John Soluits**  
603-344-9977  
otisnh@gmail.com

**FROM:**  
**Busby Custom Builders**  
**Ronnie Busby**  
1998 Cove Dr.  
Largo, FL 33774  
727-418-2014  
ronnie@busbycustombuilders.com  
License # C-10282/RR282811685

DATE: 10/04/2021 - TIME IN: 4:05pm TIME OUT: 5:27pm

**BUILDING Z Units 1 - 14**  
COMMENTS:  
No new work has been started.



**BUILDING Y Units 15 - 28**  
COMMENTS:  
South End upper Gable stucco repair is completed..  
No new work started.

**BUILDING T Units 29 - 32**  
COMMENTS:  
Front south side of building partial primer installation, north side of building partial primer installation, East and West Ends of building primer 100% completed.



**BUILDING X Units 33 - 46**  
COMMENTS:  
North and south end of buildings 100% primed east and west side of building still under stucco, stairway, and primer work.



**BUILDING W Units 47 - 66**

**COMMENTS:**

The north front of the building is Under Pressure Washing. East and west Inns of building are under stucco repair. No new work on South side of building



**BUILDING V Units 67 - 80**

**COMMENTS:**

Westside a building primer is 100% complete, North End of building is 100% complete, East side of building is still having primer installed, South End of building primer is 100% complete.



**BUILDING S Units 81 - 86**

**COMMENTS:**

No new work.

**BUILDING R Units 87 - 92**

**COMMENTS:**

No new work.

**BUILDING Q Units 95 - 98**

**COMMENTS:**

No new work.

**BUILDING P Units 99 - 104**

**COMMENTS:**

No new work.

**CLUBHOUSE**

**COMMENTS:**

No new work.