



WINDRUSH COMMUNITY CONDO ASSOCIATION EXTERIOR REMODEL WEEKLY INSPECTIONS

TO:
John Soluits
603-344-9977
otisnh@gmail.com

FROM:
Busby Custom Builders
Ronnie Busby
1998 Cove Dr.
Largo, FL 33774
727-418-2014
ronnie@busbycustombuilders.com
License # C-10282/RR282811685

DATE:9/12/2021 - TIME IN:1:00pm TIME OUT: 2:09pm

BUILDING Z Units 1 - 14

COMMENTS:
No new work has been started, other than window sills have been replaced with new wood window sills.

BUILDING Y Units 15 - 28

COMMENTS:
No new work has been started, other than window sills have been replaced with new wood window sills.

BUILDING T Units 29 - 32

COMMENTS:
New Gable stucco work
Window sills have been replaced with new wood window sills.

BUILDING X Units 33 - 46

COMMENTS:
Window sills have been replaced with new wood window sills.
New stucco on south gable
New stucco on north and south gables above unit 46
All new staircases
Concerned that there is no new footing underneath main 6x6 support post for units 45 and 46



BUILDING W Units 47 - 66

COMMENTS:

No new work has been started, other than window sills have been replaced with new wood window sills.

BUILDING V Units 67 - 80

COMMENTS:

Gable stucco work above unit 80
Window sills have been replaced with new wood window sills.
Concerned about under size footing under new 6x6 support post.



BUILDING S Units 81 - 86

COMMENTS:

No new work has been started, other than window sills have been replaced with new wood window sills.

BUILDING R Units 87 - 92

COMMENTS:

No new work has been started, other than window sills have been replaced with new wood window sills.

BUILDING Q Units 95 - 98

COMMENTS:

New wood framing on upper wall
Window sills have been replaced with new wood window sills.

BUILDING P Units 99 - 104

COMMENTS:

No new work has been started, other than window sills have been replaced with new wood window sills.